











| Master data    |            |  |
|----------------|------------|--|
| Customer no.   | Report no. | 20240103160111                                       |
| Customer name  | Company    | Gossen Metrawatt<br>Südwestpark 15<br>90449 Nürnberg |
| Representative | Inspector  | Wilfred van den berg                                 |

| Testdevice       |          |               |
|------------------|----------|---------------|
| Testdevice ident | 11573114 | Designation   |
| Manufacturer     |          | Serial number |
| Type             |          | Notice        |
| Cost center      |          | Department    |

| Reporting          |                          |
|--------------------|--------------------------|
| Next reporting     | 12/23/2024               |
| Utilized measuring | SecuTest S4 BL5710890004 |

| Classifications  |             |
|------------------|-------------|
| Name             | Value       |
| Protection class | Class II    |
| Connection       | test socket |
| Meas. Mode       | Passive     |

| Measured Values       |                  | 12/23/2023 11:58 AM |             |  |
|-----------------------|------------------|---------------------|-------------|---|
| Measurement step name | Measurement name | Measured value      | Limit value | Passed  |
| Visuele insp.         | Sight check      |                     |             |  |
| RISO SK II            | RINS             | >300 MΩ             | ≥2.00 MΩ    |  |
| IT Alt.               | IT≈              | 2 μA                | ≤500 μA     |  |
| Functietest           | P                | 0.96 kW             |             |  |
| Functietest           | S                | 1.01 kVA            |             |  |
| Functietest           | PF               | 0.96                |             |  |
| Functietest           | I                | 4.90 A              |             |  |
| Functietest           | U                | 205.0 V             |             |  |
| Functietest           | f                | 50.0 Hz             |             |  |

| Signature      |      |           |                   |      |           |
|----------------|------|-----------|-------------------|------|-----------|
| Representative |      |           | Inspector         |      |           |
| 1/3/2024       |      |           | Nürnberg 1/3/2024 |      |           |
| <hr/>          |      |           | <hr/>             |      |           |
| Location       | Date | Signature | Location          | Date | Signature |